

# CC-680 South Express Lanes

## PG&E Service Summary

May 27, 2015

BAIFA has received 10 service agreements and 22 drawings from PG&E for establishing new electric services for CC-680 South. BAIFA has executed 6 of those service agreements with another 4 pending approval. BAIFA is expecting to have the first locations energized by the end of August 2015. Below is a status of PG&E designs and service agreements as of May 27, 2015.

### PG&E Design & Service Summary:

	Total	To BAIFA	Pending (BAIFA)	Pending (PG&E)	Complete
<b>PG&amp;E Designs</b>	28	22	0	6	22
<b>PG&amp;E Service Agreements</b>	28	10	4	18	6

### PG&E Service Point Status - Details by Project & Location

Project	Location	PG&E Design to BAIFA	Service Agreement to BAIFA	Service Agreement to PG&E	Service Expected	Status
<b>Backhaul</b>	I-680/I-580/Amador Plaza Rd	2/6/15	2/25/15	4/28/15	8/28/15	Agreement executed
<b>Toll System</b>	Rudgear Rd at I-680 NB Off-ramp	4/13/15			8/28/15	PG&E estimation
<b>Toll System</b>	Danville Blvd/I-680 NB On-ramp (at Rudgear Rd)	4/13/15			8/28/15	PG&E estimation
<b>Toll System</b>	Lilac Dr	4/13/15			8/28/15	PG&E drafting service agreement
<b>Toll System</b>	Paulson Ln	4/13/15			8/28/15	PG&E drafting service agreement
<b>Backhaul</b>	Ygnacio Valley Road Off-Ramp				8/28/15	PG&E design & estimation

<b>Backhaul</b>	4th St./Clay St.	12/19/14	2/12/15	3/25/15	8/28/15	Agreement executed
<b>Toll System</b>	Stone Valley Rd	4/13/15			9/25/15	PG&E estimation
<b>Toll System</b>	Livorna Rd	4/13/15			9/25/15	PG&E estimation
<b>Toll System</b>	Brookdale Ct		5/27/15		9/25/15	BAIFA reviewing service agreement
<b>Toll System</b>	Diablo Rd	4/13/15			10/9/15	PG&E drafting service agreement
<b>Toll System</b>	Adobe Ct	4/13/15	5/27/15		10/9/15	BAIFA reviewing service agreement
<b>Toll System</b>	El Rio Rd	4/13/15	5/27/15		10/9/15	BAIFA reviewing service agreement
<b>Toll System</b>	La Gonda Wy	4/13/15			10/9/15	PG&E estimation
<b>Toll System</b>	Fostoria Wy	5/27/15			10/23/15	PG&E drafting service agreement
<b>Toll System</b>	Greenbrook Dr	4/13/15	5/27/15		10/23/15	BAIFA reviewing service agreement
<b>Toll System</b>	894 San Ramon Valley Blvd	4/13/15			10/23/15	PG&E estimation
<b>Toll System</b>	Laurel Dr	4/13/15			10/23/15	PG&E drafting service agreement
<b>Toll System</b>	San Ramon Valley Blvd, N of Bollinger Canyon Rd	2/6/15	2/25/15	4/28/15	11/20/15	Agreement executed
<b>Toll System</b>	San Ramon Valley Blvd, S of Norris Canyon	2/9/15	2/25/15	4/28/15	11/20/15	Agreement executed
<b>Toll System</b>	I-680/Crow Canyon	2/9/15	2/25/15	4/28/15	11/20/15	Agreement executed

	Rd/San Ramon Valley Blvd					
<b>Toll System</b>	I-680/Alcosta SB Off-ramp	2/26/15	3/11/15	4/28/15	12/4/15	Agreement executed
<b>Toll System</b>	San Ramon Valley Blvd, N of Brevensville Dr	5/27/15			12/4/15	PG&E drafting service agreement
<b>Toll System</b>	San Ramon Valley Blvd, 720' south of Pine Valley Rd				12/4/15	PG&E design & estimation
<b>Toll System</b>	I-680/San Ramon Valley Blvd / Lone Tree Ct	5/27/15			12/4/15	PG&E drafting service agreement
<b>Toll System</b>	San Ramon Valley Blvd north of Morgan Dr				12/4/15	PG&E design & estimation
<b>Toll System</b>	I-680/Dublin Blvd				12/18/15	PG&E design & estimation
<b>Toll System</b>	I-680/Elgin Ln				12/18/15	PG&E design & estimation